



ಬೆಂಗಳೂರು ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರ Bangalore Development Authority

ಸಂಖ್ಯೆ:ಬೆಂ.ಅ.ಪ್ರಾ.ಕಾ/ನಾ.ಕೆಂ.ಬ(WS&UGD)/67/2025-26

ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್ ರವರ ಕಛೇರಿ,
ನಾಡಪ್ರಭು ಕೆಂಪೇಗೌಡ ಬಡಾವಣೆ (WS&UGD) ವಿಭಾಗ
ನಂ.731, 1ನೇ ಮಹಡಿ, 4ನೇ ಬ್ಲಾಕ್, ಸರ್ ಎಂ ವಿಶ್ವೇಶ್ವರಯ್ಯ
ಬಡಾವಣೆ, ರಾಮಸಂದ್ರ, ಬೆಂಗಳೂರು-560 110,
ಇ-ಮೇಲ್: npkllwsugd@gmail.com ದಿನಾಂಕ: 24/07/2025

ಇವರಿಗೆ,

ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್,

ನಾಡಪ್ರಭು ಕೆಂಪೇಗೌಡ ಬಡಾವಣೆ ವಿಭಾಗ,

ಸರ್ವೆ ನಂ.101/3 ಮತ್ತು 102/2, ಬಿಡಿಎ ಕಾಂಪ್ಲೆಕ್ಸ್,

ಮೆಟ್ರೋ ಪಿಲ್ಲರ್ ಸಂಖ್ಯೆ:594 ಎದುರು, ಬಿ.ಎಂ.ರಸ್ತೆ,

ಜ್ಞಾನಭಾರತಿ ಬಡಾವಣೆ, ಕೆಂಗೇರಿ, ಬೆಂಗಳೂರು.

ಮಾನ್ಯರೇ,

ವಿಷಯ: ನಾಡಪ್ರಭು ಕೆಂಪೇಗೌಡ ಬಡಾವಣೆಯ ನೀರು ಸರಬರಾಜು, ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ, STP ಘಟಕಗಳ ನಿರ್ಮಾಣ ಮತ್ತು ಶುದ್ಧೀಕರಿಸಿದ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಗಳ ಪ್ರಗತಿ ವಿವರಗಳನ್ನು RERA ಪ್ರಾಧಿಕಾರದ Portal ನಲ್ಲಿ Upload ಮಾಡುವ ಬಗ್ಗೆ.


ಉಲ್ಲೇಖ: 1. ಕರ್ನಾಟಕ ರಿಯಲ್ ಎಸ್ಟೇಟ್ ನಿಯಂತ್ರಣ ಪ್ರಾಧಿಕಾರದಲ್ಲಿ ನೋಂದಣಿಯಾಗಿರುವ ಸಂಖ್ಯೆ:PRM/KA/RERA/1251/310/PR/180518/001726.
2. ಕರ್ನಾಟಕ ರಿಯಲ್ ಎಸ್ಟೇಟ್ ನಿಯಂತ್ರಣ ಪ್ರಾಧಿಕಾರ ರವರ ENDORSEMENT ಪತ್ರ ಸಂಖ್ಯೆ: RERA/Accounts/Quarterly Update/01/12024-25/02, dt:06-07-2024.

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಕರ್ನಾಟಕ ರಿಯಲ್ ಎಸ್ಟೇಟ್ ನಿಯಂತ್ರಣ ಪ್ರಾಧಿಕಾರದಲ್ಲಿ ಉಲ್ಲೇಖ (1) ರಂತೆ ನೋಂದಣಿಯಾಗಿದ್ದು, ನಾಡಪ್ರಭು ಕೆಂಪೇಗೌಡ ಬಡಾವಣೆಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು, ಶುದ್ಧೀಕರಿಸಿದ ನೀರು ಸರಬರಾಜು, ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಮತ್ತು STP ಘಟಕಗಳ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯ ಮಾಹಿತಿಯನ್ನು ನಾಡಪ್ರಭು ಕೆಂಪೇಗೌಡ ಬಡಾವಣೆಯ ರೇರಾ ನೋಂದಣಿ ಸಂಖ್ಯೆಯಲ್ಲಿಯೇ Upload ಮಾಡುವಂತೆ ಉಲ್ಲೇಖ (2) ರಲ್ಲಿ ರೇರಾ ಪ್ರಾಧಿಕಾರದವರು ಸೂಚಿಸಿರುತ್ತಾರೆ.

ಅದರಂತೆ, ರೇರಾ ಪ್ರಾಧಿಕಾರದ ತಮ್ಮ ನೋಂದಣಿ ಸಂಖ್ಯೆಯಲ್ಲಿಯೇ ನಾಡಪ್ರಭು ಕೆಂಪೇಗೌಡ ಬಡಾವಣೆಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು, ಶುದ್ಧೀಕರಿಸಿದ ನೀರು ಸರಬರಾಜು, ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಮತ್ತು STP ಘಟಕಗಳ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯ ಜೂನ್-2025 ರ ಅಂತ್ಯಕ್ಕೆ (ತ್ಯ ಮಾಸಿಕ) ಪ್ರಗತಿಯ ವಿವರಗಳನ್ನು RERA ಪ್ರಾಧಿಕಾರದ Portal ನಲ್ಲಿ Upload ಮಾಡಲು ಮಾಹಿತಿಯನ್ನು ಇದರೊಂದಿಗೆ ಲಗತ್ತಿಸಿ ಕಳುಹಿಸಿದೆ.

ಅಡಕ: ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವರದಿ (Hard & Soft Copy).

ತಮ್ಮ ವಿಶ್ವಾಸಿ,



ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ನಾ.ಕೆಂ.ಬ.(WS&UGD) ವಿಭಾಗ
ಬೆಂ.ಅ.ಪ್ರಾ, ಬೆಂಗಳೂರು.



BANGALORE DEVELOPMENT AUTHORITY

**Utility Development and Management for Nadaprabhu Kempegowda Layout (NPKL) on
Design, Built & Operate (DBO) basis.
(Package-1 & 2)**

PROGRESS REPORT

JUNE-2025

**Water Supply & UGD Division,
NPKL, BDA, Bangalore**

PROGRESS REPORT FOR THE MONTH OF JUNE 2025 : ABSTRACT

Utility Development and Management for Nadaprabhu Kempegowda Layout (NPKL) on Design, Built & Operate (DBO) basis - Package-1

Sl No	Items	Unit	Total Qty	Completed Quantity	Balance Quantity	Progress / Remarks
1	Utility Duct	Km	143.20	111.73	31.47	Tender quantity completed. Variation quantity work in progress.
2	Manholes	Nos	5360.00	3957	1403.00	Work in clear upfront available area, work in progress.
3	UGD pipe line	Km	139.27	102.10	37.17	Laying of DWC,RCC Pipeline work in clear upfront area available is in progress.
4	Transmission line	Km	14.94	11.16	3.78	Work completed in the upfront available. Balance work is also in progress where the MAR Work is Completed.
5	Fresh water supply	Km	204.86	136.06	68.80	Work in progress
6	Recycled water	Km	159.37	102.72	56.65	Work in progress


Assistant Executive Engineer
No.4, Sub-Division
NPKL, Division
Bangalore Development Authority


ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಭಿಯಂತರರು
ನಂ.3, ನಾಡಪ್ರಭು ಕೆಂಪೇಗೌಡ ಬಡಾವಣೆ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರ, ಬೆಂಗಳೂರು.


Executive: Engineer
NPKL(WS&UGD) Division


Assistant Executive Engineer
No. 2, Sub Division, Kempegowda Layout
Bangalore Development Authority, Bangalore

Abstract for package-1									
BDA Nadaprabhu kempegowda layout									
Block wise progress (Layout & UGD , Watersupply works)									
Block	Road width	Unit	Utility duct (Km)		UGD Line (Km)		Manhole (Nos)		Remarks
			Qty for Completion	Completed	Qty for Completion	Completed	Qty for Completion	Completed	
Block- 1 to Block-5A	9m	Km	143.20	57.47	139.3	56.05	5360	1905	
	12m	Km		37.90		33.61		1208	
	15m	Km		6.52		5.89		489	
	18m	Km		9.86		6.55		355	
	24m	Km		0.00		0.00		0	
	30m	Km		0.00		0.00		0	
Total		Km	143.200	111.73	139.3	102.102	5360	3957	


 Assistant Executive Engineer
 No.4, Sub-Division
 NPKL, Division
 Bangalore Development Authority


 ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
 ನಂ.3, ನಾಡಪ್ರಭು ಕೆಂಪೇಗೌಡ ಬಡಾವಣೆ ಉಪ ವಿಭಾಗ
 ಬೆಂಗಳೂರು ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರ, ಬೆಂಗಳೂರು.


 Executive: Engineer
 NPKL(WS&UGD) Division


 Assistant Executive Engineer
 No. 2, Sub Division, Kempegowda Layout
 Bangalore Development Authority, Bangalore

Utility Development and Management for NadaprabhuKempegowdaLayout (NPKL) on Design, Built & Operate (DBO) basis - Package -1

Block wise progress (Water supply & UGD works)

Block	Road width	Unit	Utility duct (Km)	UGD Line (Km)	Manhole (Nos)	Remarks
Block- 1 (Kannelli, Kodigehalli, Manganahalli)	9m	Km	15.04	14.34	573	
	12m	Km	10.86	9.18	240	
	15m	Km	2.19	1.41	92	
	18m	Km	3.46	1.40	116	
	24m	Km	0	0	0	
	30m	Km	0	0	0	
Total		Km	31.540	26.320	1021	


Assistant Executive Engineer
No.4, Sub-Division
NPKL, Division
Bangalore Development Authority

Utility Development and Management for NadaprabhuKempegowdaLayout (NPKL) on Design, Built & Operate (DBO) basis - Package -1						
Block wise progress (Water supply & UGD works)						
Block	Road width	Unit	Utility duct (Km)	UGD Line (Km)	Manhole (Nos)	Remarks
Block- 2 (Kenchanpura, Kannelli, Manganalli, Ramasandra, Sulikere)	9m	Km	8.48	10.44	229	
	12m	Km	4.36	4.21	279	
	15m	Km	0.85	0.63	44	
	18m	Km	0.60	0.52	13	
Total		Km	14.29	15.79	565	


 ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
 ನಂ.3, ನಾಡಪ್ರಭು ಕೆಂಪೇಗೌಡ ಬಡಾವಣೆ ಉಪ ವಿಭಾಗ
 ಬೆಂಗಳೂರು ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರ, ಬೆಂಗಳೂರು.

Utility Development and Management for NadaprabhuKempegowdaLayout (NPKL) on Design, Built & Operate (DBO) basis - Package -1						
Block wise progress (Water supply & UGD works)						
Block	Road width	Unit	Utility duct (Km)	UGD Line (Km)	Manhole (Nos)	Remarks
Block- 3 (Ramasandra, Sulikere, Kommaghatta)	9m	Km	9.19	9.43	363	
	12m	Km	7.33	7.72	232	
	15m	Km	1.51	1.66	135	
	18m	Km	1.81	1.42	35	
Total		Km	19.83	20.23	765	


 ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
 ನಂ.3, ನಾಡಪ್ರಭು ಕೆಂಪೇಗೌಡ ಬಡಾವಣೆ ಉಪ ವಿಭಾಗ
 ಬೆಂಗಳೂರು ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರ, ಬೆಂಗಳೂರು.

Utility Development and Management for NadaprabhuKempegowdaLayout (NPKL) on Design, Built & Operate (DBO) basis - Package -1

Block wise progress (Water supply & UGD works)

Block	Road width	Unit	Utility duct (Km)	UGD Line (Km)	Manhole (Nos)	Remarks
Block- 4 Kommaghatta, Ramasandra	9m	Km	15.51	12.74	383	
	12m	Km	6.44	5.75	228	
	15m	Km	0.75	1.14	98	
	18m	Km	1.00	0.89	72	
Total		Km	23.71	20.52	781	


 ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
 ನಂ.3, ನಾಡಪ್ರಭು ಕೆಂಪೇಗೌಡ ಬಡಾವಣೆ ಉಪ ವಿಭಾಗ
 ಬೆಂಗಳೂರು ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರ, ಬೆಂಗಳೂರು.

Utility Development and Management for NadaprabhuKempgowdaLayout (NPKL) on Design, Built & Operate (DBO) basis - Package -1						
Block wise progress (Water supply & UGD works)						
Block	Road width	Unit	Utility duct (Km)	UGD Line (Km)	Manhole (Nos)	Remarks
Block- 5A (K.Krishnasagara, Kommaghatta, Challaghatta, Bheemanakuppe)	9m	Km	9.25	9.11	357	
	12m	Km	8.91	6.76	229	
	15m	Km	1.22	1.06	120	
	18m	Km	2.99	2.32	119	
Total		Km	22.37	19.25	825	


Assistant Executive Engineer
 No. 2, Sub Division, Kempgowda Layout
 Bangalore Development Authority, Bangalore

PROGRESS REPORT FOR THE MONTH OF JUNE 2025 : ABSTRACT

Utility Development and Management for Nadaprabhu Kempegowda Layout (NPKL) on Design, Built & Operate (DBO) basis - Package-1


Sl no	Items	Unit	Tendered Quantity	Progress / Remarks
	1	2	3	4
1	Ground Level Service Reservoir			
a	GLSR-1, Block-1	ML	12.50	GLSR structure work completed, inlet & outlet commissioning work under progress.Hydrotest successfully completed.
				1. Engineer Staff Quarters -Whole work completed.
				2. Operator staff Quarters -Whole work completed.
				3.Store room - Whole work completed.
				4. Boundary Wall - Whole work completed.
b	GLSR-2, Block-3	ML	10.00	GLSR structure work completed, inlet & outlet commissioning work in progress.Hydrotest successfully completed.
				1. Boundary Wall - Work completed except dispute portion.
				2.Security building- work completed.
				3.Control room-work completed.
2	Over Head Tank			
a	OHT-1, Block -1	ML	0.75	work Completed.Hydrotest work in progress.
b	OHT-2, Block-1	ML	1.00	Roof slab concrete work completed.
c	OHT-3, Block-3	ML	0.75	work completed.Inlet and outlet commissioning work in progress.
d	OHT-4, Block-4	ML	1.25	work Completed.Hydrotest Successfully Completed.

Sl no	Items	Unit	Tendered Quantity	Progress/ Remarks
	1	2	3	4
3	Sewerage Treatment Plant			
a	STP-1,Block-1	MLD	5.00	1. TSPS - Structure work completed.Mechanical work in progress. 2. Equalisation Tank -Structure work completed.EOT column& Beam work Completed 3. Chemical Building -Structure work completed.Mechanical work Completed. 4. Thickened Sludge Sump -Plastering work in progress. 5. Gravity Sludge Thickener - Structure work completed.Mechanical work in progress. 6. Admin Building -Structure work completed.Electrical work in progress. 7. Primary Treatment Unit -Wall with walk way slab concrete work completed,vortex chamber wallreinforcement work in progress. 8. HT & LT Room - Structure work completed.Mechanical work in progress. 9. Clorine Contact Tank - Structure work completed. 10. MBR Bulding -Roof slab work completed. 11. Security Room -Grade slab PCC work completed 12. Boundary wall work in progress.
				1.TSPS- work completed.Mechanical work in progress. 2.Equalisation - Structure work completed. 3.HT & LT Room-Structure work completed.Mechanical work in progress. 4.Gravity Sludge Thickener-Structure work completed.Mechanical work in progress.

Sl no	Items	Unit	Tendered Quantity	Progress / Remarks
	1	2	3	4
b	STP-2,Block-2	MLD	2.00	5.Thickened Sludge Sump-Mechanical work in progress.
				6.Admin Building- Structure work completed.Electrical work completed.
				7.MBR Bulding- Structure work completed.Mechanical work in progress.
				8. Chemical Building -Mechanical work in progress.
				9. Primary Treatment Unit -Vortex chamber work in progress.
				10. Clorine Contact Tank - Final lift wall work completed.
				11. Boundary wall work completed except the dispute area.
c	STP-3,Block-3	MLD	3.00	1.Equalisation Tank-Structure work completed.
				2.Chemical Building-Mechanical work in progress.
				3.HT & LT Room-Mechanical work in progress.
				4.Gravity Sludge Thickener- Mechanical work in progress..
				5.Thickened Sludge Sump-Mechanical work in progress.
				6.Admin Building-Work completed.Electrical work in progress.
				7.MBR Building- Grade slab work completed.
				8.TSPS- Structure work completed.
				9. Primary Treatment Unit - Structure work completed.
				10.Security Room - Structure work completed.
				11.Chlorine Contact Tank- Structure work completed.
				12. Boundary wall work in progress.

Sl no	Items	Unit	Tendered Quantity	Progress / Remarks
	1	2	3	4
d	STP-4, Block-4	MLD	2.00	1.TSPS - Structure work completed.Mechanical work in progress. Handrail work in progress. 2.Equalisation Tank-Structure work completed.Mechanical work in progress. 3.Chemical Building- Mechanical work in progress. 4.Gravity Sludge Thickener-Structure work completed.Mechanical work in progress.Handrail work in progress. 5.Thickened Sludge Sump- Structure work completed.Mechanical work in progress. 6.HT & LT Room-Mechanical work in progress. 7.Chlorine Contact Tank- Mechanical work in progress. 8.MBR building - Mechanical work in progress. 9. Primary Treatment Unit - Structure work completed.Mechanical work Completed. 10.MBR Tank-Structure work completed. 11. Admin Building -Structure work completed.Electrical work completed. 12. Security Room -Structure work completed. 13. Boundary wall work in progress.
				1.TSPS- Structure work completed.Mechanical work in progress. 2.HT & LT Room- Structure work completed.Mechanical work in progress. 3.Clorine Contact Tank-Structure work completed.Mechanical work in progress. 4.Equalisation Tank-Structure work completed.Hand rail work in progress. 5.Gravity Sludge Thickener-Structure work completed.Hand rail work in progress.Mechanical & piping work in progress.

Sl no	Items	Unit	Tendered Quantity	Progress / Remarks
	1	2	3	4
e	STP-5A, Block-5	MLD	3.50	6.Chemical Building- Structure work completed.Mechanical work in progress. 7.Admin Building- Structure work completed.Electrical work completed. 8.MBR building - Grade slab completed.Mechanical & piping work in progress. 9. Primary Treatment Unit -Structure work completed.Mechanical work in progress. 10. TSS -Structure work completed.Mechanical work in progress. 11. Security Room - Roof slab work completed. 12. Boundary wall work in progress.
4	Pump House (SPS)	Nos	1.00	Structure work completed. Control room Tie beam work in progress.


 Asst. Engineer
 NPKL (WS & UGD) Division
 B.D.A Bengaluru


 Asst. Executive Engineer
 NPKL (WS & UGD) Subdivision
 B.D.A Bangalore


 Executive: Engineer
 NPKL(WS&UGD) Division

Name of the Work :- Utility Development and Management for Nadaprabhu Kempegowda Layout on Design,Built and Operate(DBO) basis Under Two Cover System for Package -1

Progress Report (Electrical Works) as on June 2025

Agency: M/s Larsen & Toubro Construction

Sl No	Activity of Work	Unit	Block No	Tender Qty	BOQ (As per Plan-B) Qty	Supplied Qty	Total Achieved Till date Qty	Balance Qty	Percentage of Progress	Targeted date of Completion	Remarks
1	Octagonal Type Street Light Poles with LED fixtures	No's	1	1279.00	1165.00	1120.00	942.00	223.00	78%	31.12.2024	Area/Land is not formatted for erection of 950 no's of street light poles. Balance works are under progress
			2	844.00	814.00	757.00	476.00	338.00			
			3	933.00	875.00	875.00	623.00	252.00			
			4	913.00	890.00	845.00	796.00	94.00			
			5A	894.00	760.00	720.00	693.00	67.00			
	Street Light Works			4863.00	4504.00	4317.00	3530.00	974.00			
2	Distribution Transformer Center works	No's	1	107.00	92.00	92.00	90.00	2.00	84%	31.12.2024	DTC poles erection of 294 Nos work is completed,Area/Land is not formatted for erection of 60 no's of DTC Spun poles. Balance works are under progress
			2	62.00	51.00	51.00	36.00	15.00			
			3	79.00	69.00	69.00	49.00	20.00			
			4	78.00	66.00	66.00	56.00	10.00			
			5A	84.00	72.00	72.00	63.00	9.00			
	DTC Work			410.00	350.00	350.00	294.00	56.00			
3	LT Feeder Pillar 12 ways Erection works	No's	1	549.00	531.00	531.00	491.00	40.00	87%	31.12.2024	Out of 1743 no feeder Foundations, 1137 no LT Feeder pillar are erected and balance work under progress
			2	298.00	296.00	296.00	255.00	41.00			
			3	395.00	385.00	380.00	278.00	107.00			
			4	430.00	420.00	400.00	376.00	44.00			
			5A	376.00	365.00	348.00	343.00	22.00			
	LT Feeder Pillar			2048.00	1997.00	1955.00	1743.00	254.00			
4	4-Way Ring Main Units Erection works	No's	1	8.00	8.00	7.00	4.00	4.00	28%	31.12.2024	RMU locations identified, foundation works are under progress
			2	5.00	5.00	4.00	0.00	5.00			
			3	6.00	6.00	6.00	0.00	6.00			
			4	7.00	7.00	7.00	0.00	7.00			
			5A	6.00	6.00	6.00	5.00	1.00			
	11KV RMU Works			32.00	32.00	30.00	9.00	23.00			



ಸಹಾಯಕ ಇಂಜಿನಿಯರ್ (ವಿದ್ಯುತ್)
ವಿದ್ಯುತ್ ಉಪವಿಭಾಗ
ಬೆಂ. ಅ. ಪ್ರಾ. ಬೆಂಗಳೂರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್ (ವಿದ್ಯುತ್)
ವಿದ್ಯುತ್ ಉಪವಿಭಾಗ
ಬೆಂ. ಅ. ಪ್ರಾ. ಬೆಂಗಳೂರು

ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್ (ವಿದ್ಯುತ್)
ವಿದ್ಯುತ್ ವಿಭಾಗ
ಬೆಂ. ಅ. ಪ್ರಾ. ಬೆಂಗಳೂರು

SI No	Activity of Work	Unit	Block No	Tender Qty	BOQ (As per Plan-B) Qty	Supplied Qty	Total Achieved Till date Qty	Balance Qty	Percentage of Progress	Targeted date of Completion	Remarks
5	11KV 3Cx400 Sqmm HT UG cable laying works	Km's	1	89.50	52.00	52.00	21.39	30.61	45%	31.12.2024	Cable laying work is under progress wherever utility duct network is formed
			2	38.90	21.00	21.00	5.40	15.60			
			3	65.50	45.00	45.00	9.42	35.59			
			4	41.30	33.00	33.00	9.79	23.21			
			5A	96.80	39.00	39.00	39.14	27.55			
	HT UG Cable Laying			332.00	190.00	190.00	85.13	132.56			
6	1.1KV 3.5Cx240 Sqmm LT UG cable laying works	Km's	1	76.00	44.00	44.00	45.03	-1.03	80%	31.12.2024	Cable laying work is under progress wherever utility duct network is formed
			2	44.00	27.00	27.00	17.72	9.28			
			3	52.00	38.00	38.00	22.36	15.65			
			4	43.00	30.00	30.00	24.75	5.26			
			5A	78.00	41.00	41.00	33.48	7.52			
	LT UG Cable Laying			293.00	180.00	180.00	143.34	36.66			
7	1.1KV 4Cx16 Sqmm SL cable laying works	Mts	1	35600.00	35600.00	35600.00	35326.00	274.00	88%	31.12.2024	Cable laying work is under progress wherever utility duct network is formed
			2	22800.00	22800.00	22400.00	12316.00	10484.00			
			3	30520.00	30520.00	30000.00	28009.00	2511.00			
			4	31522.00	31522.00	31500.00	24992.00	6530.00			
			5A	36500.00	36500.00	36500.00	38093.00	-1593.00			
	SL UG Cable			156942.00	156942.00	156000.00	138736.00	18206.00			
8	RCC Hume Pipe 150 mm dia Laying works	No's	1	4876.00	5165.00	4990.00	5002.00	163.00	82%	31.12.2024	Erection of RCC Hume pipe is under progress at DTC Locations, LT feeder Pillar Locations and Road crossing
			2	1938.00	2165.00	1870.00	2032.00	133.00			
			3	3853.00	4522.00	3420.00	3039.00	1483.00			
			4	3248.00	3800.00	2360.00	2217.00	1583.00			
			5A	5043.00	5220.00	3101.00	4840.00	380.00			
	Hume Pipe Works			18958.00	20872.00	15741.00	17130.00	3742.00			

Note: Percentage of progress as per Plan-B Quantity.



ಸಹಾಯಕ ಇಂಜಿನಿಯರ್ (ವಿದ್ಯುತ್)
ವಿದ್ಯುತ್ ಉಪವಿಭಾಗ
ಬೆಂ. ಅ. ಪ್ರಾ, ಬೆಂಗಳೂರು

ಸಹಾಯಕ ಇಂಜಿನಿಯರ್ ಇಂಜಿನಿಯರ್ (ವಿದ್ಯುತ್)
ವಿದ್ಯುತ್ ಉಪವಿಭಾಗ
ಬೆಂ. ಅ. ಪ್ರಾ, ಬೆಂಗಳೂರು

ಸಹಾಯಕ ಇಂಜಿನಿಯರ್ (ವಿದ್ಯುತ್)
ವಿದ್ಯುತ್ ವಿಭಾಗ
ಬೆಂ. ಅ. ಪ್ರಾ, ಬೆಂಗಳೂರು

PROGRESS REPORT FOR THE MONTH OF JUNE 2025 : ABSTRACT

Utility Development and Management for Nadaprabhu Kempegowda Layout (NPKL) on Design, Built & Operate (DBO) basis - Package -2

Sl no	Items	Unit	Total Qty	Completed Quantity	Balance Quantity	Progress / Remarks
1	Utility Duct	Km	175	137.902	37.10	Tender quantity completed. Variation quantity work in progress.
2	Manholes	Nos	6050	5665	385.00	Work in clear upfront available area, work in progress.
3	Sewerage pipe line	Km	170	137.34	32.66	Laying of DWC,RCC Pipeline work in clear upfront area available is in progress.
4	Distribution line MS pipe	Km	13.7	10.78	2.92	Work completed in the upfront available. Balance work is also in progress where the MAR Work is Completed.
5	Fresh water supply	Km	255	166.92	88.08	Work in progress
6	Recycled Water	Km	208	131.85	76.15	Work in progress


Assistant Executive Engineer
No.4, Sub-Division
NPKL, Division
Bangalore Development Authority


Assistant Executive Engineer
No. 2, Sub Division, Kempegowda Layout
Bangalore Development Authority, Bangalore


Executive: Engineer
NPKL(WS&UGD) Division

Abstract for package-2									
BDA Nadaprabhu kempegowda layout									
Block wise progress (Layout & UGD , Watersupply works)									
Block	Road width	Unit	Utility duct (Km)		UGD Line (Km)		Manhole (Nos)		Remarks
			Qty for Completion	Completed	Qty for Completion	Completed	Qty for Completion	Completed	
Block-5B to Block-9	9m	Km	175.00	52.38	170.00	51.43	6050	2323	
	12m	Km		44.878		41.65		1941	
	15m	Km		10.841		11.70		315	
	18m	Km		10.413		13.17		460	
	24m	Km		12.961		10.86		460	
	30m	Km		6.430		5.54		166	
Total		Km	175.00	137.902	170.00	134.34	6050	5665	


 Assistant Executive Engineer
 No.4, Sub-Division
 NPKL, Division
 Bangalore Development Authority


 Assistant Executive Engineer
 No. 2, Sub Division, Kempegowda Layout
 Bangalore Development Authority, Bangalore


 Executive: Engineer
 NPKL(WS&UGD) Division

Utility Development and Management for NadaprabhuKempegowdaLayout (NPKL) on Design, Built & Operate (DBO) basis - Package -2

Block wise progress (Water supply & UGD works)

Block	Road width	Unit	Utility duct (Km)	UGD Line (Km)	Manhole (Nos)	Remarks
Block- 5B (K.Krishnasagara, Kommaghatta, Challaghatta, Bheemanakuppe)	9m	Km	4.33	6.89	166	
	12m	Km	3.54	4.26	146	
	15m	Km	0.70	1.46	53	
	18m	Km	0.60	1.98	60	27MH & 1178.5mtr RCC humepipe laid in the buffer zone next to the 18mrt road so the quantity considered in 18mtr road
	24m	Km	0.34	0.19	12	
Total		Km	9.50	14.76	437	


Assistant Executive Engineer
 No. 2, Sub Division, Kempegowda Layout
 Bangalore Development Authority, Bangalore

Utility Development and Management for NadaprabhuKempgowdaLayout (NPKL) on Design, Built & Operate (DBO) basis - Package -2						
Block wise progress (Water supply & UGD works)						
Block	Road width	Unit	Utility duct (Km)	UGD Line (Km)	Manhole (Nos)	Remarks
Block- 6 Bheemanakuppe, Chellaghatta	9m	Km	14.24	15.84	675	
	12m	Km	13.70	14.58	600	
	15m	Km	2.10	2.21	95	
	18m	Km	2.27	4.54	100	36MH & 1046mtr RCC humepipe laid in the buffer zone next to the 18mrt road so the quantity considered in 18mtr road
	24m	Km	3.97	2.99	108	
	30m	Km	4.24	3.58	97	
Total		Km	40.50	43.73	1675	


 Assistant Executive Engineer
 No. 2, Sub Division, Kempgowda Layout
 Bangalore Development Authority, Bangalore

Utility Development and Management for NadaprabhuKempegowdaLayout (NPKL) on Design, Built & Operate (DBO) basis - Package -2						
Block wise progress (Water supply & UGD works)						
Block	Road width	Unit	Utility duct (Km)	UGD Line (Km)	Manhole (Nos)	Remarks
Block- 7 (Bheemanakuppe, Kommaghatta, K.Krishnasagra)	9m	Km	17.69	17.19	604	
	12m	Km	10.94	12.11	405	
	15m	Km	4.26	4.05	45	
	18m	Km	4.59	4.31	175	10MH & 387mtr DWC/RCC humepipe laid in the buffer zone next to the 18mrt road so the quantity considered in 18mtr road
	24m	Km	1.81	2.42	63	
	30m	Km	2.20	1.96	69	
Total		Km	41.48	42.05	1361	


Assistant Executive Engineer

No. 2, Sub Division, Kempegowda Layout
Bangalore Development Authority, Bangalore

Utility Development and Management for NadaprabhuKempegowdaLayout (NPKL) on Design, Built & Operate (DBO) basis - Package -2						
Block wise progress (Water supply & UGD works)						
Block	Road width	Unit	Utility duct (Km)	UGD Line (Km)	Manhole (Nos)	Remarks
Block- 8 (Sulikere)	9m	Km	8.42	6.14	520	
	12m	Km	9.10	4.55	467	
	15m	Km	1.54	1.78	75	
	18m	Km	1.63	1.93	75	12MH & 257 mtr RCC humepipe laid in the buffer zone next to the 18mrt road so the quantity considered in 18mtr road
	24m	Km	4.93	4.38	219	7MH & 537mtr Layed inside the MAR
Total		Km	25.62	18.78	1356	


 Assistant Executive Engineer
 No.4, Sub-Division
 NPKL, Division
 Bangalore Development Authority

Utility Development and Management for NadaprabhuKempgowdaLayout (NPKL) on Design, Built & Operate (DBO) basis - Package -2						
Block wise progress (Water supply & UGD works)						
Block	Road width	Unit	Utility duct (Km)	UGD Line (Km)	Manhole (Nos)	Remarks
Block- 9 (Kenchanpura, Seegehalli, Kannelli)	9m	Km	7.71	5.37	358	
	12m	Km	7.60	6.15	323	
	15m	Km	2.25	2.20	47	
	18m	Km	1.33	0.42	50	4MH & 72 mtr RCC humepipe laid in the buffer zone next to the 18mrt road so the quantity considered in 18mtr road
	24m	Km	1.92	1.07	58	
Total		Km	20.80	15.20	836	


 Assistant Executive Engineer
 No.4, Sub-Division
 NPKL, Division
 Bangalore Development Authority

PROGRESS REPORT FOR THE MONTH OF JUNE 2025 : ABSTRACT

Utility Development and Management for Nadaprabhu Kempegowda Layout (NPKL) on Design, Built & Operate (DBO) basis - Package-2

Sl no	Items	Unit	Tendered Quantity	Progress / Remarks
	1	2	3	
1	Ground Level Service Reservoir			
a	GLSR-3, Block-7	ML	15.00	Structure Work completed.Outlet distribution pipeline work in progress. Boundary wall completed, Entrance gate work in progress.
b	GLSR-4,Block-9	ML	20	Structure Work completed.Outlet distribution pipeline work in progress. 1. Engineer Staff Quarters - Structure Work completed. 2. Operator staff Quarters -Structure Work completed. 3.Store room -Structure Work completed. 4.Security Room - Structure Work completed. 5.Boundary wall Work in progress.
2	Over Head Tank			
a	OHT-5,Block-6	ML	0.75	Structure completed, Pipeline work in progress.Painting work in progress.
b	OHT-6, Block-7	ML	0.75	Structure completed, Pipeline work in progress.Painting work in progress.
c	OHT-7, Block-8	ML	2	Structure completed, Pipeline work in progress.Painting work in progress.
d	OHT-8, Block-9	ML	1.5	Structure completed, Pipeline work Completed.Painting work in progress.

Sl no	Items	Unit	Tendered Quantity	Progress / Remarks
	1	2	3	
3	Sewage Treatment Plant			
a	STP-5B, Block-5B	MLD	3	1. Wet well- Structure Work completed.Mechanical work in progress. 2. Centrifuge building-Structure Work completed.Mechanical work in progress. 3. Admin building- Structure Work completed.Flooring work in progress. 4. Equalisation tank- Structure Work completed.Hydrotest work in progress 5. Gravity Sludge Thickener-whole unit completed.Mechanical work in progress. 6. Blower bulding- Structure Work completed. Mechanical work in progress. 7. Grit chamber- work completed.Mechanical work in progress. 8. UV Channel- whole unit completed.Mechanical work in progress. 9. Membrane tank- whole unit completed.Mechanical work in progress. 10.Chemical Dosage Building-Structure Work completed. 11. Methanol Building- Structure Work completed. 12. Meter pannel Room - Structure Work completed. 13.Security Room - Structure Work completed. 14.Boundary wall Work Completed.
				1. Wet well- Plastering Work Completed 2. Equalisation tank- Structure Work completed. 3. Centrifuge Building - Structure Work completed.Mechanical work in progress.

Sl no	Items	Unit	Tendered Quantity	Progress / Remarks
	1	2	3	
b	STP-6, Block-6	MLD	12	4.Admin Building-Structure Work completed.Electro Mechanical work in progress.
				5. Membrane tank- Structure Work completed.
				6. UV channel- Structure Work completed.
				7. Blower building-Structure Work completed.
				8.Chemical building- Structure work completed.Mechanical work in progress.
				9. Gravity Sludge Thickener- Structure work completed.
				10. Grit chamber - Structure work completed.Mechanical work in progress.
				11. Methanol Building- Structure Work completed.
				12. Meter panel Room - Masonary work in Completed.Cable trench work in progress.
				13.Boundary wall Work in progress.
c	STP-7, Block-7	MLD	6	1. Wet well- Structure Work completed.Mechanical work in progress.
				2. Centrifuge building- Structure work completed.
				3. Equalisation tank-Structure work completed.Hydrotest work in progress
				4. Blower building- Structure work completed.Flooring work in progress.
				5.Admin Building- Structure work completed.Flooring work in progress.
				6. Membrane tank- Structure work completed.
				7. UV channel- Structure work completed.
				8.Methanol building-Structure work completed.Flooring work in progress.
				9. Grit chamber -Structure work completed.

Sl no	Items	Unit	Tendered Quantity	Progress / Remarks
	1	2	3	
				10. Gravity sludge thickener-Structure work completed.Flooring work in progress.
				11.DG Room -Structure work completed.Flooring work in progress.
				12. Chemical storage Room -Structure work completed.
				13.Boundary wall work Completed.
				14. Meter pannel Room -Structure work completed.
d	STP-8, Block-8	MLD	2.5	1. Wet well -Mechanical work in progress.
				2.Admin building - Structure work completed.
				3. Equalisation tank -Structure Work completed.Mechanical work in progress.Hydrotest work in progress
				4. Blower building -Structure Work completed.Mechanical work in progress.
				5. UV channel- Structure Work completed.
				6.Centrifuge Building-Structure Work completed.Mechanical work in progress.
				7. Membrane tank-Structure Work completed.Mechanical work in progress.
				8.Chemical storage building- Structure Work completed.
				9. Methanol Building- Structure work completed.
				10. Gravity sludge thickener- Structure Work completed.Mechanical work in progress.
				11.Grit chamber -Structure Work completed.Mechanical work in progress.
				12. Meter pannel Room -Structure Work completed.Mechanical work in progress.

Sl no	Items	Unit	Tendered Quantity	Progress / Remarks
	1	2	3	
				13. Boundary wall work completed.
e	STP-9, Block-9	MLD	6	1. Wet well - Structure work completed. Mechanical work in progress.
				2. Admin building - Structure work completed.
				3. Centrifuge Building - Structure Work completed. Mechanical work in progress.
				4. GST - Whole Unit completed.
				5. Blower building - Structure work completed. Mechanical work in progress.
				6. Membrane tank - Structure work completed. Mechanical work in progress.
				7. Equalisation tank - Structure work completed. Hydrotest work in progress
				8. Grit chamber - Structure work completed. Mechanical work in progress.
				9. UV channel - Structure work completed. Mechanical work in progress.
				10. Meter pannel Room - Structure work completed. Mechanical work in progress.
				11. DG Room - Structure work completed. Mechanical work in progress.
				12. Chemical storage Room - Structure work completed. Mechanical work in progress.
				13. Methanol Building - Structure work completed. Mechanical work in progress.
				14. Boundary wall Work Completed.

Sl no	Items	Unit	Tendered Quantity	Progress / Remarks
	1	2	3	
			(SPS-2)	1.Pump house - Structure work completed. 2.Security Room - Structure work completed.
4	Pump House (SPS)	Nos	(SPS-3)	1.Pump house - Structure work completed. 2.Security Room - Structure work completed. 3.Boundary wall Work Completed.
			(SPS-1)	1.Pump house - Structure work completed. 2.Security Room - Structure work completed. 3.Boundary wall Work Completed.


Asst. Engineer
NPKL (WS & UGD) Division
B.D.A Bengaluru


Asst. Executive Engineer
NPKL (WS & UGD) Subdivision
B.D.A Bangalore


Executive: Engineer
NPKL(WS&UGD) Division

Name of the Work :- Utility Development and Management for Nadaprabhu Kempegowda Layout on Design,Built and Operate(DBO) basis Under Two Cover System for Package -2

Progress Report (Electrical Works) As on June 2025

Agency- M/s SPMLIL-Amrutha Constructions Pvt Ltd

SI No	Activity of Work	Unit	Block No	Revised Approved BOQ Qty	Supplied Qty	Total Achived Till date Qty	Balance Qty	As per available work Front	Balance Qty (Unclear Work Front)	Percentage of Progress on Aviliable	Targeted date of Completion	Remarks
1	Octagonal Type Street Light Poles with LED fixtures	No's	5B	697.00	570.00	422.00	275.00	80.00	195.00	90%	31.12.2025	3859 no street light pole and 5400 No Foundations Erected and also LED fixtures are fixed 1200 no with SLC & motion sensor balance work is under progress.
			6	2206.00	1819.00	1010.00	1196.00	125.00	1071.00			
			7	1748.00	1655.00	969.00	779.00	0.00	779.00			
			8	1226.00	1136.00	768.00	458.00	102.00	356.00			
			9	893.00	883.00	690.00	203.00	100.00	103.00			
	Street Light Works			6770.00	6063.00	3859.00	2911.00	407.00	2504.00			
2	Distribution Transformer Center works	No's	5B	44.00	27.00	27.00	17.00	0.00	17.00	98%	31.12.2025	Out of 335 no of DTC poles erected 323 No of structural materials work is completed, balance work is under progress
			6	137.00	72.00	64.00	73.00	0.00	73.00			
			7	136.00	121.00	114.00	22.00	0.00	22.00			
			8	72.00	62.00	64.00	8.00	1.00	7.00			
			9	66.00	53.00	53.00	13.00	7.00	6.00			
	DTC Work			455.00	335.00	322.00	133.00	8.00	125.00			
3	LT Feeder Pillar 12 ways Erection works	No's	5B	250.00	220.00	226.00	24.00	7.00	17.00	97%	31.12.2025	Out of 1582 no feeder pillar Foundations 878 no LT Feeder pillar are erected in Block-5B, 6, 7, 08 and 09 balance work under progress
			6	523.00	393.00	383.00	140.00	8.00	132.00			
			7	570.00	511.00	500.00	70.00	0.00	70.00			
			8	263.00	252.00	252.00	11.00	10.00	1.00			
			9	261.00	200.00	215.00	46.00	28.00	18.00			
	LT Feeder Pillar			1867.00	1576.00	1576.00	291.00	53.00	238.00			
4	4-Way Ring Main Units Erection works	No's	5B	5.00	3.00	5.00	0.00	0.00	0.00	88%	31.12.2025	RMU location identified, foundation work is Completed 36 no (24 no of RMU erected in Block-5B, 06, 7, 08 & 09)
			6	12.00	7.00	11.00	1.00	0.00	1.00			
			7	10.00	8.00	8.00	2.00	1.00	1.00			
			8	9.00	6.00	7.00	2.00	1.00	1.00			
			9	9.00	2.00	5.00	4.00	3.00	1.00			
	11KV RMU Works			45.00	26.00	36.00	9.00	5.00	4.00			



ಸಹಾಯಕ ಇಂಜಿನಿಯರ್ (ವಿದ್ಯುತ್)
ವಿದ್ಯುತ್ ಉಪವಿಭಾಗ
ಬೆಂ. ಅ. ಪ್ರಾ, ಬೆಂಗಳೂರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್ (ವಿದ್ಯುತ್)
ವಿದ್ಯುತ್ ಉಪವಿಭಾಗ
ಬೆಂ. ಅ. ಪ್ರಾ, ಬೆಂಗಳೂರು

ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್ (ವಿದ್ಯುತ್)
ವಿದ್ಯುತ್ ವಿಭಾಗ
ಬೆಂ. ಅ. ಪ್ರಾ, ಬೆಂಗಳೂರು

Name of the Work :- Utility Development and Management for Nadaprabhu Kempegowda Layout on Design,Built and Operate(DBO) basis Under Two Cover System for Package -2

Progress Report (Electrical Works) As on June 2025

Agency- M/s SPMLIL-Amrutha Constructions Pvt Ltd

SI No	Activity of Work	Unit	Block No	Revised Approved BOQ Qty	Supplied Qty	Total Achived Till date Qty	Balance Qty	As per available work Front	Balance Qty (Unclear Work Front)	Percentage of Progress on Aviliable	Targeted date of Completion	Remarks
5	11KV 3Cx400 Sqmm HT UG cable laying works	Km's	5B	30.00	15.00	15.80	14.20	0.00	14.20	92%	31.12.2025	Cable laying work is under progrees wherever utility duct network is formed
			6	67.00	45.00	42.35	24.65	2.15	22.50			
			7	78.00	70.00	62.81	15.19	3.66	11.53			
			8	58.00	29.80	32.22	25.78	8.00	17.78			
			9	42.00	15.00	15.58	26.42	0.70	25.72			
	HT UG Cable Laying			275.00	174.80	168.76	106.24	14.51	91.73			
6	1.1KV 3.5Cx240 Sqmm LT UG cable laying works	Km's	5B	27.94	15.00	8.54	19.40	4.00	15.40	68%	31.12.2025	Cable laying work is under progrees wherever utility duct network is formed
			6	69.63	42.00	26.95	42.68	10.00	32.68			
			7	67.91	52.00	53.80	14.61	13.70	0.91			
			8	37.11	30.00	21.83	15.28	4.50	10.78			
			9	36.43	21.00	0.50	35.93	20.00	15.93			
	LT UG Cable Laying			239.00	160.00	111.62	127.89	52.20	75.70			
7	1.1KV 4Cx16 Sqmm SL cable laying works	Mts	5B	21932.00	10000.00	2700.00	19232.00	9800.00	9432.00	51%	31.12.2025	Cable laying work is under progrees wherever utility duct network is formed
			6	72128.00	31900.00	27600.00	44528.00	27700.00	16828.00			
			7	58220.00	36000.00	33900.00	24320.00	14600.00	9720.00			
			8	39788.00	22000.00	22608.00	17180.00	11100.00	6080.00			
			9	31342.00	10000.00	1950.00	29392.00	22000.00	7392.00			
	SL UG Cable			223410.00	109900.00	88758.00	134652.00	85200.00	49452.00			
8	RCC Hume Pipe 150 mm dia Laying works	No's	5B	5951.00	4300.00	2317.00	3634.00	50.00	3584.00	98%	31.12.2025	Erection of RCC Hume pipe is under progress at DTC Locations, LT feeder Pillar Locations and Road crossing
			6	11951.00	9700.00	5743.00	6208.00	250.00	5958.00			
			7	13951.00	7200.00	5581.00	8370.00	50.00	8320.00			
			8	12951.00	4100.00	3946.00	9005.00	0.00	9005.00			
			9	8951.00	3950.00	4930.00	4021.00	0.00	4021.00			
	Hume Pipe Works		53755	53755.00	29250.00	22517.00	31238.00	350.00	30888.00			



ಸಹಾಯಕ ಇಂಜಿನಿಯರ್ (ವಿದ್ಯುತ್)
ವಿದ್ಯುತ್ ಉಪವಿಭಾಗ
ಬೆಂ. ಅ. ಪ್ರಾ, ಬೆಂಗಳೂರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್ (ವಿದ್ಯುತ್)
ವಿದ್ಯುತ್ ಉಪವಿಭಾಗ
ಬೆಂ. ಅ. ಪ್ರಾ, ಬೆಂಗಳೂರು

ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್ (ವಿದ್ಯುತ್)
ವಿದ್ಯುತ್ ವಿಭಾಗ
ಬೆಂ. ಅ. ಪ್ರಾ, ಬೆಂಗಳೂರು