




BDA Nadaprabhu kempegowda layout								Remarks
Progress Abstract (up to June -2025)								
Handed over extent with out court case & Litigation and NHO area (2800A 02G-47A 20G=2752A 22G+43A 23G=2796A 05G								
Activity of work		Unit	Target	Completed up to May-25	Completed in the month of June-25	Upto date progress	Balance to be completed	
Area		Acre	2796A 05G	2450A 30G	30A 11G	2481A 01G	315A 04G	
i) Roads	9m	Km	122.86	116.07	0.39	116.46	6.40	
	12m	Km	97.76	89.59	0.64	90.23	7.53	
	15m	Km	19.35	16.01	0.00	16.01	3.34	
	18m	Km	17.19	16.12	0.00	16.12	1.07	
	24m	Km	8.50	8.32	0.00	8.32	0.18	
	30m	Km	5.74	4.65	0.00	4.65	1.09	
Sub - Total =		Km	271.40	250.76	1.03	251.79	19.61	93%
ii) drains	9m	Km	245.72	232.13	0.78	232.91	12.80	
	12m	Km	195.53	179.18	1.28	180.46	15.06	
	15m	Km	38.71	32.02	0.00	32.02	6.69	
	18m	Km	34.38	32.24	0.00	32.24	2.14	
	24m	Km	17.00	16.64	0.00	16.64	0.36	
	30m	Km	11.47	9.30	0.00	9.30	2.17	
Sub - Total =		Km	542.80	501.52	2.06	503.58	39.22	93%
iii) Culverts		No.	1180	1039	0	1039	141	88%
iv) Minor bridges Phase-I		No.	29	29	0	29	0	100%
v) Minor bridges Phase-II		No.	35	27	0	27	8	77%
vi) Storm Water Drain		Km	26.72	23.44	0.00	23.44	3.28	88%
vii) S-Curve		3 vent & 1 vent Bridge Slab is completed						
Soil Stabilization work								
viii) Soil stabilation	9m	Km	99.81	41.71	14.70	56.41	43.40	
	12m	Km	77.59	32.85	10.71	43.56	34.03	
	15m	Km	12.68	4.91	1.61	6.51	6.16	
Sub - Total =		Km	190.07	79.47	27.02	106.48	83.59	56.02%
ix) Bituminous Concrete	9m	Km	99.81	40.23	5.41	45.64	54.17	
	12m	Km	77.59	32.85	4.72	37.57	40.02	
	15m	Km	12.68	4.91	0.75	5.66	7.02	
Sub - Total =		Km	190.07	77.99	10.88	88.87	101.21	46.75%

BDA Nadaprabhu kempegowda layout								Remarks
Progress Abstract (up to June -2025)								
Handed over extent with out court case & Litigation and NHO area (2799A 12G-44A 35G=2754A 17G+43A 23G=2798A 0G								
Activity of work	Unit	Target	Completed up to May-25	Completed in the month of June-25	Upto date progress	Balance to be completed		
Asphalt work								
x)GSB	15M	Km	0.53	0.53	0.00	0.53	0.00	
	18M	Km	16.94	12.04	0.00	12.04	4.90	
	24M	Km	8.50	7.03	0.00	7.03	1.47	
	30M	Km	5.74	4.57	0.00	4.57	1.17	
Sub - Total =		Km	31.71	24.17	0.00	24.17	7.53	76%
xi) WMM	15M	Km	0.53	0.53	0.00	0.53	0.00	
	18M	Km	16.94	12.04	0.00	12.04	4.90	
	24M	Km	8.50	7.03	0.00	7.03	1.47	
	30M	Km	5.74	4.57	0.00	4.57	1.17	
Sub - Total =		Km	31.71	24.17	0.00	24.17	7.53	76%
xii)Asphalt	15M	Km	0.53	0.53	0.00	0.53	0.00	
	18M	Km	16.94	11.50	0.00	11.50	5.44	
	24M	Km	8.50	7.03	0.00	7.03	1.47	
	30M	Km	5.74	4.57	0.00	4.57	1.17	
Sub - Total =		Km	31.71	23.63	0.00	23.63	8.07	75%
xiii) plots	6 x 9	No.	8160	7761	0	7761	399	
	9 x 12	No.	14336	13385	35	13420	916	
	9 x 15	No.	999	943	0	943	56	
	12 x 18	No.	6018	5467	25	5492	526	
	15 x 24	No.	2214	2026	15	2041	173	
Sub - Total =		No.	31727	29582	75	29657	2070	93%
xiv) Financial Progress		Cr	1345.02	987.20	0.00	987.20	358.62	73%


 Assistant Executive Engineer
 No. 2, Sub Division, Kempegowda Layout
 Bangalore Development Authority, Bangalore


 Assistant Executive Engineer
 No.4, Sub-Division
 NPKL, Division
 Bangalore Development Authority


 ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
 ನಂ.3, ನಾಡಪ್ರಭು ಕೆಂಪೇಗೌಡ ಬಡಾವಣೆ ಉಪ ವಿಭಾಗ
 ಬೆಂಗಳೂರು ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರ, ಬೆಂಗಳೂರು