

BDA NPKL Project - Major Arterial Road (MAR) in NPKL

Progress Abstract - Upto February-2025

Total Extent as per FN as required at site			256A 13G		Work under Progress		232A 27G	
Handed Over Extent			242A 11G		Litigation (Farmers not allowing to do work)		10A 15G	
Not Handed Over Extent			14A 2G					
Sl. No.	Activity	Portion	Unit	Target	Work under progress	Balance	Remarks	
1	Land Extent	MAR	Acres	256A 13G	232A 27G	23A 26G	Exclding Area of MAR junction at NHAI at mysore road (7A 15G), BMRCL Area (6A 39G) and Transport Zone (45A 32G) which is not required.	
2	Tackled Area	MCW, LSSR, RSSR & Park	Km	10.35	9.70	0.65		
3	Formation	Main Carriage way	Km	10.35	9.70	0.65		
		Service Road (LHS+RHS)	Km	20.70	17.00	3.70		
4	Subgrade	Main Carriage way	Km	10.35	8.75	1.60		
		Service Road (LHS+RHS)	Km	20.70	16.04	4.66		
5	GSB	Main Carriage way	Km	10.35	7.83	2.52		
		Service Road (LHS+RHS)	Km	20.70	15.37	5.33		
6	WMM	Main Carriage way	Km	10.35	7.23	3.12		
		Service Road (LHS+RHS)	Km	20.70	15.27	5.43		
7	DBM	Main Carriage way	Km	10.35	7.11	3.24		
		Service Road (LHS+RHS)	Km	20.70	13.88	6.82		
8	BC	Main Carriage way	Km	10.35	6.39	3.96		
		Service Road (LHS+RHS)	Km	20.70	13.68	7.02		
9	Mastic Asphalt	Bridges and culverts	Km	1.93	1.60	0.33		
10	Drain	Main Carriage way	Km	20.70	18.84	1.86		
		Service Road (LHS+RHS)	Km	20.70	16.54	4.16		
11	Utility Duct	Service Road (LHS+RHS)	Km	20.70	17.27	3.43		
12	CD1 to CD8	Minor Bridges (Box Culvert)	No.	8	7	1	Completed -6no's, Work under progress - 1 no's Balance - 1	
13	CD 9	Major Bridge	m	160.00	Bridge works and approach road work completed.			
14	CD 10	Major Bridge	m	360.00	Fixing of strip seal expansion joint, approach road work is in progress			
15	CD 11	Major Bridge	m	140.00	Bridge works and approach road work completed.			
16	Underpasses		No	4	Completed---3	Balance---1		
17	Approach road connecting to MAR service road		No	48	Work in progress---30	Balance---18		
18	Financial Progress up to 41 th RA Bill			526.0Cr. (89%)				

By: *Jeeprady Blorachiz*

Ashwini Jay
Assistant Executive Engineer
No. 2, Sub Division, Kempegowda
Bangalore Development Authority, Bangalore