

BDA NPKL Project - Major Arterial Road (MAR) in NPKL

Progress Abstract - Upto June -2025

Total Extent as per FN as required at site			256A 13G		Work under Progress		232A 27G		
Handed Over Extent			242A 11G		Litigation (Farmers not allowing to do work)		10A 15G		
Not Handed Over Extent			14A 2G						
Sl. No	Activity	Portion	Unit	Target	Work under Progress	Balance		Remarks	
1	Land Extent	MAR	Acres	256A 13G	232A 27G	23A 26G		Exculding Area of MAR junction at NHAI at mysore road (7A 15G), BMRCL Area (6A 39G) and Transport Zone (45A 32G) which is not required.	
2	Tackled Area	MCW, LSSR, RSSR & Park	Km	10.35	9.80	0.55			
3	Embankment & Cutting	Main Carriage way	Km	10.35	9.80	0.55			
		Service Road (LHS+RHS)	Km	20.70	18.00	2.70			
4	Subgrade	Main Carriage way	Km	10.35	9.27	1.08			
		Service Road (LHS+RHS)	Km	20.70	17.00	3.70			
5	GSB	Main Carriage way	Km	10.35	8.72	1.63			
		Service Road (LHS+RHS)	Km	20.70	16.67	4.03			
6	WMM	Main Carriage way	Km	10.35	8.46	1.89			
		Service Road (LHS+RHS)	Km	20.70	16.17	4.53			
7	DBM	Main Carriage way	Km	10.35	8.46	1.89			
		Service Road (LHS+RHS)	Km	20.70	16.01	4.69			
8	BC	Main Carriage way	Km	10.35	6.39	3.96			
		Service Road (LHS+RHS)	Km	20.70	13.68	7.02			
9	Mastic Asphalt	Bridges and culverts	Km	1.93	1.60	0.33			
10	Drain	Main Carriage way	Km	20.70	19.00	1.70			
		Service Road (LHS+RHS)	Km	20.70	17.65	3.05			
11	Utility Duct	Service Road (LHS+RHS)	Km	20.70	17.64	3.06			
12	CD1 to CD8	Minor Bridges (Box Culvert)	No.	8	7	1		Completed -7 No's, no's Balance - 1	
13	CD 9	Major Bridge	m	160.00	Bridge works and approach road work is completed				
14	CD 10	Major Bridge	m	360.00	Bridge works and approach road work is completed				
15	CD 11	Major Bridge	m	140.00	Bridge works and approach road work is completed				
16	Financial Progress up to 42nd RA Bill			588.79 Cr.	545.42Cr. (93%)				

Brou

Ashu a Bogi