

# BDA NPKL Project - Major Arterial Road (MAR) in NPKL

## Progress Abstract - Upto March-2025

| Total Extent as per FN as required at site |                                              |                             | 256A 13G | Work under Progress                          |                                                                         | 232A 27G     |                                                                                                                                        |
|--------------------------------------------|----------------------------------------------|-----------------------------|----------|----------------------------------------------|-------------------------------------------------------------------------|--------------|----------------------------------------------------------------------------------------------------------------------------------------|
| Handed Over Extent                         |                                              |                             | 242A 11G | Litigation (Farmers not allowing to do work) |                                                                         | 10A 15G      |                                                                                                                                        |
| Not Handed Over Extent                     |                                              |                             | 14A 2G   |                                              |                                                                         |              |                                                                                                                                        |
| Sl. No.                                    | Activity                                     | Portion                     | Unit     | Target                                       | Work under progress                                                     | Balance      | Remarks                                                                                                                                |
| 1                                          | Land Extent                                  | MAR                         | Acres    | 256A 13G                                     | 232A 27G                                                                | 23A 26G      | Excluding Area of MAR junction at NHAI at mysore road (7A 15G), BMRL Area (6A 39G) and Transport Zone (45A 32G) which is not required. |
| 2                                          | Tackled Area                                 | MCW, LSSR, RSSR & Park      | Km       | 10.35                                        | 9.80                                                                    | 0.55         |                                                                                                                                        |
| 3                                          | Formation                                    | Main Carriage way           | Km       | 10.35                                        | 9.80                                                                    | 0.55         |                                                                                                                                        |
|                                            |                                              | Service Road (LHS+RHS)      | Km       | 20.70                                        | 18.00                                                                   | 2.70         |                                                                                                                                        |
| 4                                          | Subgrade                                     | Main Carriage way           | Km       | 10.35                                        | 9.17                                                                    | 1.18         |                                                                                                                                        |
|                                            |                                              | Service Road (LHS+RHS)      | Km       | 20.70                                        | 16.75                                                                   | 3.95         |                                                                                                                                        |
| 5                                          | GSB                                          | Main Carriage way           | Km       | 10.35                                        | 7.83                                                                    | 2.52         |                                                                                                                                        |
|                                            |                                              | Service Road (LHS+RHS)      | Km       | 20.70                                        | 16.50                                                                   | 4.20         |                                                                                                                                        |
| 6                                          | WMM                                          | Main Carriage way           | Km       | 10.35                                        | 7.73                                                                    | 2.62         |                                                                                                                                        |
|                                            |                                              | Service Road (LHS+RHS)      | Km       | 20.70                                        | 15.60                                                                   | 5.10         |                                                                                                                                        |
| 7                                          | DBM                                          | Main Carriage way           | Km       | 10.35                                        | 7.11                                                                    | 3.24         |                                                                                                                                        |
|                                            |                                              | Service Road (LHS+RHS)      | Km       | 20.70                                        | 13.88                                                                   | 6.82         |                                                                                                                                        |
| 8                                          | BC                                           | Main Carriage way           | Km       | 10.35                                        | 6.39                                                                    | 3.96         |                                                                                                                                        |
|                                            |                                              | Service Road (LHS+RHS)      | Km       | 20.70                                        | 13.68                                                                   | 7.02         |                                                                                                                                        |
| 9                                          | Mastic Asphalt                               | Bridges and culverts        | Km       | 1.93                                         | 1.60                                                                    | 0.33         |                                                                                                                                        |
| 10                                         | Drain                                        | Main Carriage way           | Km       | 20.70                                        | 18.84                                                                   | 1.86         |                                                                                                                                        |
|                                            |                                              | Service Road (LHS+RHS)      | Km       | 20.70                                        | 16.70                                                                   | 4.00         |                                                                                                                                        |
| 11                                         | Utility Duct                                 | Service Road (LHS+RHS)      | Km       | 20.70                                        | 17.27                                                                   | 3.43         |                                                                                                                                        |
| 12                                         | CD1 to CD8                                   | Minor Bridges (Box Culvert) | No.      | 8                                            | 7                                                                       | 1            | Completed -6no's, Work under progress - 1 no's Balance - 1                                                                             |
| 13                                         | CD 9                                         | Major Bridge                | m        | 160.00                                       | Bridge works and approach road work completed.                          |              |                                                                                                                                        |
| 14                                         | CD 10                                        | Major Bridge                | m        | 360.00                                       | Fixing of strip seal expansion joint, approach road work is in progress |              |                                                                                                                                        |
| 15                                         | CD 11                                        | Major Bridge                | m        | 140.00                                       | Bridge works and approach road work completed.                          |              |                                                                                                                                        |
| 16                                         | Underpasses                                  |                             | No       | 4                                            | Completed---3                                                           | Balance---1  |                                                                                                                                        |
| 17                                         | Approach road connecting to MAR service road |                             | No       | 48                                           | Work in progress---30                                                   | Balance---18 |                                                                                                                                        |
| 18                                         | Financial Progress up to 42nd RA Bill        |                             |          | 545.42Cr. (93%)                              |                                                                         |              |                                                                                                                                        |

Buy

Jeeprajy.  
Bharathiy.

Ashes u boy  
Assistant Executive Engineer  
No. 2, Sub Division, Kempegowda Layout  
Bangalore Development Authority, Bangalore