

BDA Nadaprabhu kempegowda layout								Remarks
Progress Abstract (up to April -2025)								
Handed over extent with out court case & Litigation and NHO area (2783A 1G-228A 24G=2554A 17G+43A 23G=2598A 0G								
Activity of work	Unit	Target	Completed up to Mar-25	Completed in the month of April-25	Upto date progress	Balance to be completed		
Area		Acre	2598A 0G	2414A 23G	2A 20G	2417A 03G	180A 37G	
i) Roads	9m	Km	121.99	114.07	1.20	115.27	6.73	
	12m	Km	96.28	88.24	0.89	89.13	7.15	
	15m	Km	18.78	15.59	0.14	15.73	3.05	
	18m	Km	16.97	15.91	0.21	16.12	0.85	
	24m	Km	8.50	8.11	0.21	8.32	0.18	
	30m	Km	5.74	4.65	0.00	4.65	1.09	
Sub - Total =		Km	268.26	246.57	2.65	249.22	19.05	93%
ii) drains	9m	Km	243.99	228.14	2.39	230.53	13.46	
	12m	Km	192.56	176.48	1.78	178.26	14.30	
	15m	Km	37.57	31.18	0.28	31.46	6.11	
	18m	Km	33.94	31.81	0.22	32.03	1.91	
	24m	Km	17.00	16.22	0.42	16.64	0.36	
	30m	Km	11.47	9.30	0.00	9.30	2.17	
Sub - Total =		Km	536.53	493.14	5.09	498.23	38.30	93%
iii) Culverts		No.	1175	1019	12	1031	144	87%
iv) Minor bridges Phase-I		No.	29	29	0	29	0	100%
v) Minor bridges Phase-II		No.	35	26	0	26	9	74%
vi) Storm Water Drain		Km	26.72	23.37	0.00	23.37	3.35	87%
vii) S-Curve		3 vent & 1 vent Bridge Slab is completed						
Soil Stabilization work								
viii) Soil stablilation	9m	Km	47.12	37.54	3.27	40.81	6.30	
	12m	Km	35.27	29.93	2.92	32.85	2.42	
	15m	Km	4.91	4.38	0.30	4.68	0.23	
Sub - Total =		Km	87.30	71.85	6.48	78.34	8.96	89.74%
ix) Bituminous Concrete	9m	Km	47.12	33.91	5.42	39.33	7.79	
	12m	Km	35.27	25.95	6.90	32.85	2.42	
	15m	Km	4.91	4.38	0.30	4.68	0.23	
Sub - Total =		Km	87.30	64.24	12.62	76.86	10.44	88.05%

BDA Nadaprabhu kempegowda layout								Remarks
Progress Abstract (up to April -2025)								
Handed over extent with out court case & Litigation and NHO area (2783A 1G-228A 24G=2554A 17G+43A 23G=2598A 0G								
Activity of work	Unit	Target	Completed up to Mar-25	Completed in the month of April-25	Upto date progress	Balance to be completed		
Asphalt work								
x)GSB	15M	Km	0.53	0.53	0.00	0.53	0.00	
	18M	Km	16.94	11.64	0.20	11.84	5.10	
	24M	Km	8.50	6.83	0.20	7.03	1.47	
	30M	Km	5.74	4.57	0.00	4.57	1.17	
Sub - Total =		Km	31.71	23.57	0.40	23.97	7.73	76%
xi) WMM	15M	Km	0.53	0.53	0.00	0.53	0.00	
	18M	Km	16.94	11.64	0.20	11.84	5.10	
	24M	Km	8.50	6.83	0.20	7.03	1.47	
	30M	Km	5.74	4.57	0.00	4.57	1.17	
Sub - Total =		Km	31.71	23.57	0.40	23.97	7.73	76%
xii)Asphalt	15M	Km	0.53	0.53	0.00	0.53	0.00	
	18M	Km	16.94	11.30	0.20	11.50	5.44	
	24M	Km	8.50	6.83	0.20	7.03	1.47	
	30M	Km	5.74	4.57	0.00	4.57	1.17	
Sub - Total =		Km	31.71	23.23	0.40	23.63	8.07	75%
xiii) plots	6 x 9	No.	8604	7749	0	7749	855	
	9 x 12	No.	14064	13306	7	13313	751	
	9 x 15	No.	944	900	0	900	44	
	12 x 18	No.	5825	5457	16	5473	352	
	15 x 24	No.	2086	2000	0	2000	86	
Sub - Total =		No.	31523	29412	23	29435	2088	93%
xiv) Financial Progress		Cr	1173.48	946.96	20.00	966.96	206.52	82%

[Signature]

[Signature]

[Signature]

Assistant Executive Engineer
No.4, Sub-Division
NPCL, Division
Bangalore Development Authority

RECEIVED
BDA, BANGALORE
2025-04-25

[Signature]
Assistant Executive Engineer
No. 2, Sub Division, Kempegowda Layout
Bangalore Development Authority, Bangalore