

BDA Nadaprabhu kempegowda layout								Remarks
Progress Abstract (up to Febrauary -2025)								
Handed over extent with out court case & Litigation and NHO area (2781A 15G-229A 21G=2551A 34G+43A 23G=2595A 17G								
Activity of work	Unit	Target	Completed up to Jan-25	Completed in the month of Feb-25	Upto date progress	Balance to be completed		
Area		Acre	2595A 17G	2377A 22G	21A 26G	2399A 08G	196A 9G	
i) Roads	9m	Km	121.48	112.92	0.39	113.31	8.17	
	12m	Km	96.06	86.50	0.76	87.26	8.79	
	15m	Km	18.47	15.31	0.00	15.31	3.16	
	18m	Km	16.99	15.48	0.32	15.80	1.19	
	24m	Km	8.39	8.11	0.00	8.11	0.28	
	30m	Km	4.75	4.15	0.00	4.15	0.60	
Sub - Total =		Km	266.13	242.47	1.48	243.95	22.18	92%
ii) drains	9m	Km	242.95	225.84	0.78	226.62	16.33	
	12m	Km	192.11	173.00	1.53	174.53	17.58	
	15m	Km	36.94	30.62	0.00	30.62	6.32	
	18m	Km	33.98	30.96	0.65	31.61	2.37	
	24m	Km	16.78	16.22	0.00	16.22	0.56	
	30m	Km	9.50	8.30	0.00	8.30	1.20	
Sub - Total =		Km	532.26	484.94	2.96	487.90	44.37	92%
iii) Culverts		No.	1173	1011	8	1019	154	86%
iv) Minor bridges Phase-I		No.	29	29	0	29	0	100%
v) Minor bridges Phase-II		No.	35	26	0	26	9	74%
vi) Storm Water Drain		Km	26.72	23.37	0.00	23.37	3.35	87%
vii) S-Curve		3 vent & 1 vent Bridge Slab is completed						
Soil Stabilization work								
viii) Soil stabillation	9m	Km	47.12	35.42	0.78	36.20	10.91	
	12m	Km	35.27	25.56	1.96	27.52	7.75	
	15m	Km	4.91	4.38	0.00	4.38	0.53	
Sub - Total =		Km	87.30	65.36	2.74	68.10	19.19	78.02%
ix) Bitumlnous Concrete	9m	Km	47.12	33.62	0.00	33.62	13.50	
	12m	Km	35.27	25.00	0.00	25.00	10.27	
	15m	Km	4.91	4.38	0.00	4.38	0.53	
Sub - Total =		Km	87.30	63.00	0.00	63.00	24.30	72.17%

BDA Nadaprabhu kempegowda layout								Remarks
Progress Abstract (up to Febrauary -2025)								
Handed over extent with out court case & Litigation and NHO area (2781A 15G-229A 21G=2551A 34G+43A 23G=2595A 17G								
Activity of work	Unit	Target	Completed up to Jan-25	Completed in the month of Feb-25	Upto date progress	Balance to be completed		
Asphalt work								
x)GSB	15M	Km	0.53	0.33	0.00	0.53	0.00	
	18M	Km	16.77	9.73	0.90	10.63	6.44	
	24M	Km	8.39	6.08	0.58	6.66	1.73	
	30M	Km	5.74	3.58	0.99	4.57	1.17	
Sub - Total =		Km	31.43	19.72	2.47	22.39	9.33	71%
xi) WMM	15M	Km	0.53	0.33	0.00	0.53	0.00	
	18M	Km	16.77	9.33	0.90	10.23	6.90	
	24M	Km	8.39	6.08	0.58	6.66	1.73	
	30M	Km	5.74	3.58	0.99	4.57	1.17	
Sub - Total =		Km	31.43	19.32	2.47	21.99	9.79	70%
xii)Asphalt	15M	Km	0.53	0.33	0.00	0.53	0.00	
	18M	Km	16.77	7.87	0.90	8.77	8.00	
	24M	Km	8.39	6.08	0.58	6.66	1.73	
	30M	Km	5.74	3.58	0.99	4.57	1.17	
Sub - Total =		Km	31.43	17.86	2.47	20.53	10.89	65%
xlii) plots	6 x 9	No.	8604	7746	30	7776	828	
	9 x 12	No.	14064	13197	32	13229	835	
	9 x 15	No.	944	884	16	900	44	
	12 x 18	No.	5825	5401	49	5450	375	
	15 x 24	No.	2086	2000	0	2000	86	
Sub - Total =		No.	31523	29228	127	29355	2168	93%
ix) Financial Progress		Cr	1173.48	937.57	9.39	946.96	226.52	81%

Deepak

U L

Ganga

Ashwini Bhat
Assistant Executive Engineer
No. 2, Sub Division, Kempegowda Layout
Bangalore Development Authority, Bangalore