

BDA Nadaprabhu kempegowda layout								Remarks
Progress Abstract (up to March -2025)								
Handed over extent with out court case & Litigation and NHO area (2783A 1G-228A 24G=2554A 17G+43A 23G=2598A 0G								
Activity of work	Unit	Target	Completed up to Feb-25	Completed in the month of Mar-25	Upto date progress	Balance to be completed		
Area		Acre	2598A 0G	2399A 0BG	15A 15G	2414A 23G	183A 16G	
i) Roads	9m	Km	121.58	113.31	0.76	114.07	7.51	
	12m	Km	95.90	87.26	0.98	88.24	7.66	
	15m	Km	18.78	15.31	0.28	15.59	3.19	
	18m	Km	16.87	15.81	0.10	15.91	0.96	
	24m	Km	8.39	8.11	0.00	8.11	0.28	
	30m	Km	5.74	4.15	0.50	4.65	1.09	
Sub - Total =		Km	267.26	243.95	2.62	246.57	20.70	92%
ii) drains	9m	Km	243.17	226.62	1.52	228.14	15.03	
	12m	Km	191.80	174.52	1.96	176.48	15.32	
	15m	Km	37.57	30.62	0.56	31.18	6.39	
	18m	Km	33.74	31.61	0.10	31.71	2.03	
	24m	Km	16.78	16.22	0.00	16.22	0.56	
	30m	Km	11.47	8.30	1.00	9.30	2.17	
Sub - Total =		Km	534.53	487.90	5.14	493.04	41.49	92%
iii) Culverts		No.	1173	1019	0	1019	154	87%
iv) Minor bridges Phase-I		No.	29	29	0	29	0	100%
v) Minor bridges Phase-II		No.	35	26	0	26	9	74%
vi) Storm Water Drain		Km	26.72	23.37	0.00	23.37	3.35	87%
vii) S-Curve		3 vent & 1 vent Bridge Slab is completed						
Soil Stabilization work								
viii) Soil stabilation	9m	Km	47.12	36.20	1.34	37.54	9.57	
	12m	Km	35.27	27.52	2.41	29.93	5.34	
	15m	Km	4.91	4.38	0.00	4.38	0.53	
Sub - Total =		Km	87.30	68.10	3.75	71.85	15.44	82.31%
ix) Bituminous Concrete	9m	Km	47.12	33.62	0.29	33.91	13.21	
	12m	Km	35.27	25.00	0.95	25.95	9.32	
	15m	Km	4.91	4.38	0.00	4.38	0.53	
Sub - Total =		Km	87.30	63.00	1.24	64.24	23.06	73.59%

BDA Nadaprabhu kempegowda layout								Remarks
Progress Abstract (up to March -2025)								
Handed over extent with out court case & Litigation and NHO area (2783A 1G-228A 24G=2554A 17G+43A 23G=2598A 0G								
Activity of work	Unit	Target	Completed up to Feb-25	Completed in the month of Mar-25	Upto date progress	Balance to be completed		
Asphalt work								
x)GSB	15M	Km	0.53	0.53	0.00	0.53	0.00	
	18M	Km	16.94	10.63	1.01	11.64	5.30	
	24M	Km	8.39	6.66	0.17	6.83	1.56	
	30M	Km	5.74	4.57	0.00	4.57	1.17	
Sub - Total =		Km	31.60	22.39	1.18	23.58	8.02	75%
xi) WMM	15M	Km	0.53	0.53	0.00	0.53	0.00	
	18M	Km	16.94	10.23	1.41	11.64	5.30	
	24M	Km	8.39	6.66	0.17	6.83	1.56	
	30M	Km	5.74	4.57	0.00	4.57	1.17	
Sub - Total =		Km	31.60	21.99	1.58	23.58	8.02	75%
xii)Asphalt	15M	Km	0.53	0.53	0.00	0.53	0.00	
	18M	Km	16.94	8.77	2.53	11.30	5.64	
	24M	Km	8.39	6.66	0.17	6.83	1.56	
	30M	Km	5.74	4.57	0.00	4.57	1.17	
Sub - Total =		Km	31.60	20.53	2.70	23.24	8.36	74%
xiii) plots	6 x 9	No.	8604	7749	0	7749	855	
	9 x 12	No.	14064	13256	50	13306	758	
	9 x 15	No.	944	900	0	900	44	
	12 x 18	No.	5825	5450	7	5457	368	
	15 x 24	No.	2086	2000	0	2000	86	
Sub - Total =		No.	31523	29355	57	29412	2111	93%
xiv) Financial Progress		Cr	1173.48	946.96	0.00	946.96	226.52	81%

[Signature]

Assistant Executive Engineer
No.1, Sub-Division
NH&I, Division
Bangalore Development Authority

[Signature]
ಸಹಾಯಕ ನಿರ್ದೇಶಕರು
ನಂ.3, ಸಬ್ ಡಿವಿಷನ್
ಬೆಂಗಳೂರು ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರ.

[Signature]
Assistant Executive Engineer
No. 2, Sub Division, Kempegowda Layout
Bangalore Development Authority, Bangalore