

BDA Nadaprabhu kempegowda layout								Remarks
Progress Abstract (up to May -2025)								
Handed over extent with out court case & Litigation and NHO area (2795A 27G-53AA 03G=2742A 24G+43A 23G=2786A 07G								
Activity of work		Unit	Target	Completed up to April-25	Completed in the month of May-25	Upto date progress	Balance to be completed	
Area		Acre	2786A 07G	2417A 03G	33A 27G	2450A 30G	335A 17G	
i) Roads	9m	Km	122.86	115.27	0.80	116.07	6.79	
	12m	Km	97.76	89.13	0.46	89.59	8.17	
	15m	Km	19.35	15.73	0.28	16.01	3.34	
	18m	Km	17.19	16.12	0.00	16.12	1.07	
	24m	Km	8.50	8.32	0.00	8.32	0.18	
	30m	Km	5.74	4.65	0.00	4.65	1.09	
Sub - Total =		Km	271.40	249.22	1.54	250.76	20.64	92%
ii) drains	9m	Km	245.72	230.53	1.60	232.13	13.58	
	12m	Km	195.53	178.26	0.92	179.18	16.34	
	15m	Km	38.71	31.46	0.26	31.72	6.99	
	18m	Km	34.38	32.24	0.00	32.24	2.14	
	24m	Km	17.00	16.64	0.00	16.64	0.36	
	30m	Km	11.47	9.30	0.00	9.30	2.17	
Sub - Total =		Km	542.80	498.44	2.78	501.22	41.58	92%
iii) Culverts		No.	1180	1023	16	1039	141	87%
iv) Minor bridges Phase-I		No.	29	29	0	29	0	100%
v) Minor bridges Phase-II		No.	35	26	1	27	8	74%
vi) Storm Water Drain		Km	26.72	23.44	0.00	23.44	3.28	88%
vii) S-Curve		3 vent & 1 vent Bridge Slab is completed						
Soil Stabilization work								
viii) Soil stabilation	9m	Km	47.12	40.81	0.90	41.71	5.41	
	12m	Km	35.27	32.85	0.00	32.85	2.42	
	15m	Km	4.91	4.68	0.23	4.91	0.00	
Sub - Total =		Km	87.30	78.34	1.13	79.47	7.83	91.03%
ix) Bituminous Concrete	9m	Km	47.12	39.33	0.90	40.23	6.89	
	12m	Km	35.27	32.85	0.00	32.85	2.42	
	15m	Km	4.91	4.68	0.28	4.91	0.00	
Sub - Total =		Km	87.30	76.86	1.18	77.99	9.31	89.34%

BDA Nadaprabhu kempegowda layout								Remarks
Progress Abstract (up to May -2025)								
Handed over extent with out court case & Litigation and NHO area (2795A 27G-53AA 03G=2742A 24G+43A 23G=2786A 07G								
Activity of work		Unit	Target	Completed up to April-25	Completed in the month of May-25	Upto date progress	Balance to be completed	
Asphalt work								
x)GSB	15M	Km	0.53	0.53	0.00	0.53	0.00	
	18M	Km	16.94	12.04	0.00	12.04	4.90	
	24M	Km	8.50	7.03	0.00	7.03	1.47	
	30M	Km	5.74	4.57	0.00	4.57	1.17	
Sub - Total =		Km	31.71	24.17	0.00	24.17	7.53	76%
xi) WMM	15M	Km	0.53	0.53	0.00	0.53	0.00	
	18M	Km	16.94	12.04	0.00	12.04	4.90	
	24M	Km	8.50	7.03	0.00	7.03	1.47	
	30M	Km	5.74	4.57	0.00	4.57	1.17	
Sub - Total =		Km	31.71	24.17	0.00	24.17	7.53	76%
xii)Asphalt	15M	Km	0.53	0.53	0.00	0.53	0.00	
	18M	Km	16.94	11.50	0.00	11.50	5.44	
	24M	Km	8.50	7.03	0.00	7.03	1.47	
	30M	Km	5.74	4.57	0.00	4.57	1.17	
Sub - Total =		Km	31.71	23.63	0.00	23.63	8.07	75%
xiii) plots	6 x 9	No.	8160	7660	101	7761	399	
	9 x 12	No.	14301	13055	330	13385	916	
	9 x 15	No.	999	942	1	943	56	
	12 x 18	No.	5993	5466	1	5467	526	
	15 x 24	No.	2199	2011	15	2026	173	
Sub - Total =		No.	31652	29134	448	29582	2070	93%
xiv) Financial Progress		Cr	1345.82	966.96	20.24	987.20	358.62	73%

Signature

Signature
Assistant Executive Engineer
No.4, Sub Division
NPCL, Bangalore
Bangalore Development Authority

Signature
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧೀಕ್ಷಕರು
ನಂ.4, ಸಬ್ ಡಿವಿಷನ್ ಕೆಂಪೆಗೌಡ ಲೇಔಟ್ ಬೆಂಗಳೂರು
ಬೆಂಗಳೂರು ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರ, ಬೆಂಗಳೂರು.

Signature
Assistant Executive Engineer
No.2, Sub Division, Kempegowda Layout
Bangalore Development Authority, Bangalore